

Description	Early Start	Early Finish	2012												2013												2014											
			FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	
Stadium Place Construction	31JAN12 A	07APR14	Stadium Place Construction																																			
Excavation & Pile Driving	31JAN12 A	26MAR12	Excavation & Pile Driving																																			
Pour Structural Slab	27MAR12 *	10MAY12	Pour Structural Slab																																			
Pour Levels 1 - 5 (Podium)	06APR12 *	29NOV12	Pour Levels 1 - 5 (Podium)																																			
Pour Levels 6 - 11 (West Tower)	06SEP12 *	06FEB13	Pour Levels 6 - 11 (West Tower)																																			
South Tower Construction	24SEP12 *	07APR14	South Tower Construction																																			

**STADIUM PLACE
CONSTRUCTION SCHEDULE**

